AEE

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Hegadenagara Surrounding area in ward No. 06, Byatarayanapura Sub Division
2	Amount of Work Portion	1,03,85,133.00
3	Estimated Cost	100.00 Lakhs
4	Name of Contractor	Sri. E Ramesh Aanand
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/169/2020-21, Dt. 11.01.2021
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	7/5/2021
9	Date of receipt of application in the sub division office	7/5/2021
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	10%.
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	45 days
15	Date of recommending time limit applied for	16.5.2021 - 29.8.21
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works in progress under 110 Villages Hence EOT may be sanctioned without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EoT may be Approved as per AEE recommendation. with nominal penalty.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ
Assistant Engineer

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಬ್ಯಾ.ವಿ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Yelahanka Zone, Bangalore-92.
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

W.O. No . 169/2020-21 Dt. 11.01.2021

Date of commencement as per W.O : 12.01.2021

Date of completion —"— : 12.05.2021 (120 days)

Actual date of completion : 29.07.2022

Time now applied for

Delay

(1) for the month of May 2021 :
13/05/21 to 31/05/21 : = 19 days)

(2) June. 2021 : 30
(3) July - 2021 : 31
(4) Aug - 2021 : 31
(5) Sep - 2021 : 30
(6) Oct - 2021 : 31
(7) Nov - 2021 : 30
(8) Dec - 2021 : 31
(9) Jan - 2022 :
(10) Feb - 2022 : 28
(11) Mar. 2022 : 31
(12) April - 2022 : 30
(13) May - 2022 : 31
(14) June - 2022 : 30
(15) July - 2022 : 29
(16) Total 434 days)

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಿ.ವಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ವಿ.ವಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Scanned by CamScanner

To

Bangalore.
7/5/2021

The Assistant Executive Engineer
Byatarayanapura Sub-Division.
BBMP.

Respected Sir,

Sub: Regarding Approval for Extension of time for Civil Work.

Ref: Work order No. BBMP/EE/BTP/W0/169/20-21 dt 11/1/21

With reference to the Sub ject, I the undersigned Contractor E. Ramesh Anand is executing the civil work work as per reference Work order No. & date for which ~~time~~ limit is fixed for 120 days ~~days~~ from. 11.1.2021 to 10.5.21.

But at the work spot BWSSB, Cauvery water supply line & UGD Works is in progress under 110 villages. Hence work is delayed.

Hence I request you kindself to give approval for Extention of time from 11.5.21 to. 29.8.22 (for 475 days) to complete the Work Satisfactory. & oblige

With regards.

(E. Ramesh. Anand)

Scanned by CamScanner